



MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ YARD Job#

Pre-Start up Checks:
[X] 1. Eng. Oil Level [X] 4. Safety ground connected
[X] 2. Coolant Level [X] 5. Circuit breaker open (off)
[X] 3. Generator and load bank connected for proper volts

Test Date: 11/13/23
Tested By: Marlin / kevin
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 56F

Engine Model: Cummins QSX15 Serial Number: 39060575 KW: 500
Generator Mfg/Model: DFEK-176873 Serial Number: H170227301
Control Panel Mfg: Power Command Serial Number:

Engine Safeties - Operational Test and/or Set Points:
Low Oil Pressure: 30 PSI Overspeed: 2120 RPM: 1800
Hi Water Temp: 225 °F Hours Before: 0.7 Hours After: 2.2

Test Load/Duration: 1 15 Min. Record Intervals

Table with columns: TIME, VOLTS (1, 2, 3), AMPS (1, 2, 3), FREQ HZ, LOAD KW, COOL TEMP °F, Lube Oil, FUEL PRESS, % OF LOAD. Data rows show test results from 2:40PM to 4:15PM.

Customer Witness Acceptance: MacAllister Engine Power Approval:
By: By:
Title: TECH