



CUSTOMER: Midwest Engines & Generators Asset ID: 2330141

Site: MEG HQ

Pre-Start up Checks:

- 1. Eng. Oil Level
- 2. Coolant Level
- 3. Generator and load bank connected for proper volts
- 4. Safety ground connected
- 5. Circuit breaker open (off)

Test Date: 01/17/24
 Tested By: Michael Cox
 Title: TECHNICIAN
 Tested At: 100%
 Ambient Temp: 12 Deg F

Engine Mfg: John Deere Package Serial Number: 2330141 KW: 250

Engine Model:

Engine Serial Number: RG6090L101157 Control Panel Model: Decision Maker 3000

RPM: 1800 Hours Before: 305 Hours After: 306

Test Load/Duration: 1 HR

15 MIN Min. Record Intervals

TIME	VOLTS			AMPS			FREQ HZ	Boost PSI	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD	Battery Voltage
	1	2	3	1	2	3								
10:10 AM	480	484	483	63	63	63	60.1	N/A	53	176	42	N/A	21%	28.7 VDC
10:25 AM	480	484	482	121	121	121	60.1	N/A	101	176	40	N/A	41%	28.7 VDC
10:40 AM	481	484	482	178	178	179	60.1	N/A	150	178	39	N/A	60%	28.7 VDC
10:55 AM	481	484	482	237	237	238	60.1	N/A	200	178	38	N/A	80%	28.7 VDC
Cooldown	481	484	482	0	0	0	60.1	N/A	0	174	40	N/A	0%	28.7 VDC
									0				0%	
									0				0%	
									0				0%	
									0				0%	
									0				0%	

Customer Acceptance:

By: _____
 Title: _____

By: Michael Cox
 Title: Technician