



LOAD BANK TEST REPORT

CUSTOMER: Midwest Engines & Generators Asset ID: H990965864 Site: MEG HQ

Pre-Start up Checks:

<input checked="" type="checkbox"/>	1. Eng. Oil Level	<input checked="" type="checkbox"/>	4. Safety ground connected
<input checked="" type="checkbox"/>	2. Coolant Level	<input checked="" type="checkbox"/>	5. Circuit breaker open (off)
<input checked="" type="checkbox"/>	3. Generator and load bank connected for proper volts		

Test Date: 03/18/24
 Tested By: Michael Cox
 Title: TECHNICIAN
 Tested At: 100%
 Ambient Temp: 30 Deg F

Engine Mfg: Cummins Package Serial Number: H990965864 KW: 250
 Engine Model: M 11
 Engine Serial Number: 34968845 Control Panel Model: Power Command

RPM: 1800 Hours Before: 2521 Hours After: 2522

Test Load/Duration: 1 HR 15 MIN Min. Record Intervals

TIME	VOLTS			AMPS			FREQ HZ	Boost PSI	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD	Battery Voltage
	1	2	3	1	2	3								
1:45 PM	480	481	481	141	141	141	60.0	N/A	117	181	37	60	47%	28.0 VDC
2:00 PM	480	481	481	141	141	141	60.0	N/A	117	181	36	60	47%	28.0 VDC
2:15 PM	479	483	480	304	266	309	60.0	N/A	258	192	35	150	103%	28.0 VDC
2:30 PM	479	483	480	305	267	309	60.0	N/A	258	194	35	150	103%	28.0 VDC
Cooldown	480	481	481	0	0	0	60.0	N/A	0	176	37	N/A	0%	28.0 VDC
									0				0%	
									0				0%	
									0				0%	
									0				0%	
									0				0%	

Customer Acceptance:

By: _____
 Title: _____

By: Michael Cox
 Title: Technician