

Load Test Report

Test Information

Customer	Asset ID	Location	Date	Technician	Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals
MEG	MEG 1060	SHOP	4/15/2026	Devin Raisor	100.00%	81	234	235	1 Hour	15 Minutes

Pre Startup Checks

Generator Information

Check engine oil level	Check coolant level	Verify generator & load bank voltage connection	Confirm ground connection	Ensure circuit breaker is open (OFF)	Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	CAT	3516B	SBJ00406	SBJ00406	EMCP3.3	2000	1800	1.00

Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
9:00 AM	480	480	481	1192	1218	1175	60.2	N/A	1013.3	181	64	N/A	50.67%	27
9:15 AM	479	480	481	1192	1218	1177	60.2	N/A	994.1	181	64	N/A	49.71%	27
9:30 AM	480	479	482	2257	2332	2264	60.2	N/A	1900.5	189	58	N/A	95.03%	27
9:45 AM	480	479	481	2256	2336	2261	60.2	N/A	1899.2	189	57	N/A	94.96%	27
COOL DOWN	480	480	481	0	0	0	60.2	N/A	0	178	64	N/A	0.00%	27
-														
-														
-														
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
Cooldown													0.00%	

