

Load Test Report

Test Information

Customer	Asset ID	Location	Date	Technician	Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals
MEG	MEG1278	HQ	3/24/2026	Devin Raisor	100.00%	48	988	989	1 Hour	15 Minutes

Pre Startup Checks

Generator Information

Check engine oil level	Check coolant level	Verify generator & load bank voltage connection	Confirm ground connection	Ensure circuit breaker is open (OFF)	Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Cummins	KTA50	33162803	D060912764	er command 3	1250	1800	1.00

Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
10:15:00 AM	481	482	481	340	335	368	60	N/A	306.8	180	78	N/A	24.54%	27 VDC
10:30:00 AM	481	481	482	753	755	744	60	N/A	625.8	181	76	N/A	50.06%	27 VDC
10:45:00 AM	481	481	482	1181	1180	1184	60	N/A	985.1	182	75	N/A	78.81%	27 VDC
11:00:00 AM	481	481	481	1525	1542	1563	60	N/A	1285.8	186	72	N/A	102.86%	27 VDC
Cooldown	480	481	481	0	0	0	60	N/A	0	175	76	N/A	0.00%	27 VDC
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	

