

## Load Test Report

### Test Information

Customer	Asset ID	Location	Date	Technician	Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals
MEG	MEG1316	SHOP	5/7/2026	Rylie West	100.00%	57	84.1	85.1	1 Hour	15 Minutes

### Pre Startup Checks

### Generator Information

Check engine oil level	Check coolant level	Verify generator & load bank voltage connection	Confirm ground connection	Ensure circuit breaker is open (OFF)	Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Cummins	QSL9-G7	73516878	D130490581	2100	250	1800	1.00

Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
12:55:00 PM	480	480	480	0	0	0	60	NA	0	165	68	NA	0.00%	27
1:00:00 PM	480	480	480	297	297	297	60	NA	246.9	187	58	NA	98.76%	27
1:15:00 PM	480	480	479	298	297	298	60	NA	247.3	187	56	NA	98.92%	27
1:30:00 PM	479	479	480	297	298	298	60	NA	247.1	187	56	NA	98.84%	27
1:45 PM	480	480	479	297	297	298	60	NA	247	187	56	NA	98.80%	27
2:00 PM	480	480	480	0	0	0	60	NA	0	178	60	NA	0.00%	27
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	

