

Load Test Report

Test Information

Customer	Asset ID	Location	Date	Technician	Load %	Ambient Temp.	Hours Before	Hours After	Duration	Min. Record Intervals
MEG	MEG1330	SHOP	4/29/2026	Rylie West	100.00%	54	126.3	127.4	1 Hour	15 Minutes

Pre Startup Checks

Generator Information

Check engine oil level	Check coolant level	Verify generator & load bank voltage connection	Confirm ground connection	Ensure circuit breaker is open (OFF)	Engine Mfg.	Engine Model	Engine Serial #	Package Serial #	Control Panel	kW	RPM	PF
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Cummins	QX15-G9	79679782	H130546146	2100	400	1800	1.00

Time	Volts			Amps			Freq. Hz	Boost PSI	Load kW	Cool Temp (°F)	Lube Oil	Fuel Press	% of Load	Battery Voltage
	1	2	3	1	2	3								
10:10 am Warmup	480	480	480	0	0	0	60	2	0	150	45	264	0.00%	27
10:15:00 AM	480	481	481	469	470	468	60	28	390.5	176	41	264	97.63%	27
10:30:00 AM	481	479	480	480	482	481	60	29	399.9	176	41	264	99.98%	27
10:45:00 AM	480	480	480	481	482	481	60	29	400.2	176	41	264	100.05%	27
11:00 AM	480	480	481	481	482	480	60	29	400.2	176	40	264	100.05%	27
11:15 am Cooldown	480	480	480	0	0	0	60	2	0	171	41	263	0.00%	27
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	
-													0.00%	

