

INTERSTATE COMPANIES, INC.

Form Information

Form Name:	Test Loadbank Form
Submitter Name:	Michael Jackimek (mjackimek@inlandpowergroup.com)
Submission Date:	Nov 9, 2015 5:31:07 AM CST
Server Receive Date:	Nov 9, 2015 5:31:25 AM CST
Reference Number:	20151109-1830247530
Location:	4450-4564 Douglas Rd, Oswego, IL 60543, USA Nov 9, 2015 5:31:01 AM CST [View Map]

Customer Information

RO Number	209
Customer Email address (copy of form will be sent to this email address)	r-sroka@northwestern.edu r-rang@northwestern.edu
Salesperson Email address (copy of form will be sent to this email address)	ken.chiakas@istate.com
Existing Account	NORTHWESTERN UNIVERSITY
Customer Number	131587
Primary Contact	Roger Sroka , Ray Rang
Phone Number	847-408-1291 Roger
Asset Location	Allison / Crown
Equipment Information	
Manufacturer	Generac / olympian
Model	98a04096s
Serial Number	2042917
Size	200 KW
Unit Number	Allison / Crown
Unit Hours	260.7
Engine Information	
Engine Manufacturer	cat
Engine S/N	5YF03760
Date/Time	Nov 7, 2015 11:28:00 AM CST
Location	633 Clark St, Evanston, IL 60208, USA Nov 7, 2015 1:25:00 PM CST [View Map]

Operation Testing - Start

Hours	260.7
Oil Pressure (PSI)	80
Water Temp F	120
Outside Temp	50
Ambient Temp F	50
Frequency "HZ"	60
AC Voltage L1-L2	212
AC Voltage L2-L3	212
AC Voltage L1-L3	212
Amperage A Phase	160
Amperage B Phase	160
Amperage C Phase	160
KW	58.7

Continue Operations Testing?

Continue? Applicable

Operation Testing - 0.5 hours

Hours	261.2
Oil Pressure (PSI)	78
Water Temp F	183
Outside Temp	50
Ambient Temp F	50
Frequency "HZ"	60
AC Voltage L1-L2	210
AC Voltage L2-L3	210
AC Voltage L1-L3	210
Amperage A Phase	325
Amperage B Phase	325
Amperage C Phase	327
KW	118.4

Continue Operations Testing?

Continue? Applicable

Operation Testing - 1.0 hours

Hours	261.7
Oil Pressure (PSI)	75
Water Temp F	185
Outside Temp	50
Ambient Temp F	50
Frequency "HZ"	60
AC Voltage L1-L2	210
AC Voltage L2-L3	210
AC Voltage L1-L3	210
Amperage A Phase	480
Amperage B Phase	488
Amperage C Phase	485
KW	176.1

Continue Operations Testing?

Continue? Applicable

Operation Testing - 1.5 hours

Hours	262.2
Oil Pressure (PSI)	75
Water Temp F	185
Outside Temp	50
Ambient Temp F	50
Frequency "HZ"	60
AC Voltage L1-L2	210
AC Voltage L2-L3	210
AC Voltage L1-L3	210
Amperage A Phase	480
Amperage B Phase	488
Amperage C Phase	485

KW 176.1

Continue Operations Testing?

Continue? Applicable

Operation Testing - 2.0 hours

Hours	262.7
Oil Pressure (PSI)	75
Water Temp F	185
Outside Temp	50
Ambient Temp F	50
Frequency "HZ"	60
AC Voltage L1-L2	210
AC Voltage L2-L3	210
AC Voltage L1-L3	210
Amperage A Phase	480
Amperage B Phase	489
Amperage C Phase	484
KW	176.1

Continue Operations Testing?

Continue? Not Applicable

Signature

Final Comments no faults noted
Customer Signature



Date/Time

Nov 7, 2015 12:01:00 PM CST

Location

633 Clark St, Evanston, IL 60208, USA

Nov 7, 2015 12:00:59 PM CST [[View Map](#)]