



Customer: Central States Diesel Generators STK#2969
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 11227
 Test Date 6-10-21

Engine Make/ Model: Cummins QST30-G1
 Engine Spec/ Serial: 37195267
 Unit Make/ Model: Cummins 750DFHA-1337
 Unit Spec/ Serial: J000160555

Voltage: 277/480
 Amperage: 902
 Kilowatts: 750
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	387.6	387.9	388.1	388.4	388.6	388.7
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480
PH1 to N	481	481	481	480	481	481
PH2 to N	481	481	482	482	481	481
Amperage PH1	901	900	901	901	900	0
PH2	900	900	901	901	900	0
PH3	899	900	899	900	901	0
Kilowatts	750	750	750	750	750	0
Oil Pressure	58	52	49	48	48	50
Oil Temperature						
Coolant Temperature	170°F	180°F	181°F	180°F	181°F	176°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.1	27.1	27.1	27.1	27.1	27.1
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	92°F	92°F	92°F	91°F	91°F	91°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

6-10-21

CSDG # 2969

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -35F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Okay
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Quantity (2) Group 8D
- Yes No NA Battery install date if applicable: Not Marked
- Yes No NA Genset has battery charger: 120VAC input 24VDC 10A output
- Yes No NA Genset has coolant heater: Qty.2
- Yes No NA Check engine oil level: Oil level is full/Appearance Okay
- Yes No NA Engine oil filters last changed date and HRS: 380 Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: Okay
- Yes No NA Check rain cap for proper operation: Test without silencers
- Yes No NA Generator end is 12 lead reconnectable: Yes
- Yes No NA Generator end has PMG permanent magnet generator: YES