



Customer: Central States Diesel Generators STK# 3232  
 Address: 2001 S Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 262-955-7655

R#: 12420  
 Test Date 12-21-21

Engine Make/ Model: mitsubishi 2.5L  
 Engine Spec/ Serial: \_\_\_\_\_  
 Unit Make/ Model: GENERAC G0070900  
 Unit Spec/ Serial: 3000797636

Voltage: 120/240 1PH  
 Amperage: 84  
 Kilowatts: 20  
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	71.5	71.7	72	72.2	72.5	72.6
Hertz/Cycles	59.9	59.9	59.9	59.9	59.9	59.9
Voltage PH1 to PH2	240	240	240	240	240	240
PH1 to N	120	120	120	121	120	121
PH2 to N	121	121	120	121	121	121
Amperage PH1	83	84	84	83	83	0
PH2	83	83	83	83	83	0
PH3	0	0	0	0	0	0
Kilowatts	20	20	20	20	20	0
Oil Pressure	40	40	40	40	40	42
Oil Temperature						
Coolant Temperature	172°F	173°F	173°F	173°F	173°F	170°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.7	14.7	14.7	14.7	14.7	14.7
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	33°F	33°F	34°F	34°F	34°F	34°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

12-21-21

CSDG # 3232

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good Freeze@ -35F
- Yes  No  NA Visual inspection of radiator: Okay
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: Okay
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: Good Condition
- Yes  No  NA Batteries and QTY: (Not Present)
- Yes  No  NA Battery install date if applicable: \_
- Yes  No  NA Genset has battery charger: Generac 0F1740C 120VAC input/12VDC 10A output
- Yes  No  NA Genset has coolant heater: QTY. (1) 120V 1800W HOTSTART
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: 12-14-21 62Hrs.
- Yes  No  NA Inspect exhaust system for cracks / leaks: Okay
- Yes  No  NA Check rain cap for proper operation: Not Present
- Yes  No  NA Generator end is 12 lead reconnectable: NO
- Yes  No  NA Generator end has PMG permanent magnet generator: No