



Customer: Central States Diesel Generators STK# 3234
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 12423
 Test Date 1-18-22

Engine Make/ Model: ISUZU 4LE1
 Engine Spec/ Serial: 650137
 Unit Make/ Model: MTU DG04RZ055V1M00001
 Unit Spec/ Serial: 95160600140

Voltage: 120/240 1PH
 Amperage: 83
 Kilowatts: 20
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	57	57	57	57	58	58
Hertz/Cycles	61	61	61	61	61	62.9
Voltage PH1 to PH2	240	240	240	240	240	240
PH1 to N	120	121	121	120	120	120
PH2 to N	120	121	120	121	121	120
Amperage PH1	83	83	82	83	84	0
PH2	83	82	83	82	83	0
PH3	0	0	0	0	0	0
Kilowatts	20	20	20	20	20	0
Oil Pressure	71	71	71	71	71	73
Oil Temperature						
Coolant Temperature	144°F	144°F	144°F	144°F	144°F	140°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.4	14.4	14.4	14.4	14.4	14.4
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	30°F	30°F	30 Min.	31°F	31°F	32°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

1-18-22

CSDG # 3234

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze@ -40F
- Yes No NA Visual inspection of radiator: Okay
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Okay
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Not Present
- Yes No NA Battery install date if applicable:
- Yes No NA Genset has battery charger: MTU 120VAC input/12VDC 6A output
- Yes No NA Genset has coolant heater: QTY. (1) 120VAC 500W
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: Okay
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator: No