



Customer: Central States Diesel Generators STK#3240  
 Address: 2001 S Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 262-955-7655

R#: 12999  
 Test Date 3-3-22

Engine Make/ Model: Isuzu 4LE1NYGV04  
 Engine Spec/ Serial: 160920034 897369555  
 Unit Make/ Model: MTU DG04RZ055V1M00001  
 Unit Spec/ Serial: 95160600175

Voltage: 120/240  
 Amperage: 83  
 Kilowatts: 20  
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	71	71	71	71	72	72
Hertz/Cycles	60.1	60.1	60.1	60.1	60.1	62.1
Voltage PH1	240	240	240	240	240	238
PH1 to N	120	120	120	120	120	119
PH2 to N	120	120	120	120	120	119
Amperage PH1	83	83	83	83	83	0
PH2	83	83	83	83	83	0
PH3	0	0	0	0	0	0
Kilowatts	20	20	20	20	20	0
Oil Pressure	70	70	70	70	70	72
Oil Temperature						
Coolant Temperature	140°F	140°F	140°F	140°F	140°F	138°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.4	14.4	14.4	14.4	14.4	14.4
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	31°F	31°F	31°F	31°F	30°F	30°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

3-3-22

CSDG # 3240

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good Freeze @ -40 Deg. F
- Yes  No  NA Visual inspection of radiator: No visible issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: No visible issues
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: No Visible issues
- Yes  No  NA Batteries and QTY: Not Present
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger: MTU 79100 120V/12V/6A
- Yes  No  NA Genset has coolant heater: QTY. 1 HotStart XG3047500001 120V/500W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: Not Dated
- Yes  No  NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes  No  NA Check rain cap for proper operation: Okay
- Yes  No  NA Generator end is 12 lead reconnectable: YES
- Yes  No  NA Generator end has PMG permanent magnet generator: YES