



Customer: Central States Diesel Generators STK#3573
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 13151
 Test Date 4-5-22

Engine Make/ Model: Volvo Penta TWD1643GE
 Engine Spec/ Serial: 2016080294
 Unit Make/ Model: Kohler 600REOZVB
 Unit Spec/ Serial: Spec. GM78621-GA1 S/N – SGM32BR3Z

Voltage: 277/480
 Amperage: 721
 Kilowatts: 600
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	200.9	201.2	201.4	201.7	201.9	202
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	479	479	480	480	479	479
PH2	480	479	481	480	480	480
PH3	479	479	479	478	479	479
Amperage PH1	722	723	724	723	724	0
PH2	721	722	723	724	723	0
PH3	723	723	724	723	723	0
Kilowatts	599	599	601	600	600	0
Oil Pressure	58	57	57	57	57	58
Oil Temperature						
Coolant Temperature	181°F	180°F	181°F	181°F	181°F	176°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28.4	28.4	28.4	28.4	28.4	28.4
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	41°F	41°F	41°F	42°F	42°F	43°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

4-5-22

CSDG # 3573

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze @ -35 Deg. F
- Yes No NA Visual inspection of radiator: No visible issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: No Visible issues
- Yes No NA Batteries and QTY: Not Present
- Yes No NA Battery install date if applicable:
- Yes No NA Genset has battery charger: SENS NRG24-20-RCLS
- Yes No NA Genset has coolant heater: HotStart GM79182 208V/4000W 1PH
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: 9-28-21 189Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes No NA Check rain cap for proper operation: Open Unit
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES