



Customer: Central States Diesel Generators STK#4065
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 14995
 Test Date 4-10-23

Engine Make/ Model: CUMMINS QSM11-G2
 Engine Spec/ Serial: 35161606
 Unit Make/ Model: CUMMINS 275DQAE
 Unit Spec/ Serial: F060940215

Voltage: 277/480
 Amperage: 331
 Kilowatts: 275
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	8.5	8.7	9	9.2	9.5	9.6
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	478	477	477	478	478	478
Voltage PH1-N	483	483	483	483	482	483
Voltage PH2-N	482	482	483	483	482	482
Amperage PH1	332	331	331	331	332	0
PH2	330	330	331	331	330	0
PH3	331	331	331	330	330	0
Kilowatts	275	275	275	275	275	0
Oil Pressure	40	39	39	39	39	41
Oil Temperature						
Coolant Temperature	180°F	181°F	181°F	181°F	181°F	180°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28.1	28.1	28.1	28.1	28.1	28.1
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	67°F	67°F	67°F	67°F	68°F	68°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

4-10-23

CSDG # 4065

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -40F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: NOT PRESENT
- Yes No NA Battery install date if applicable: N/A
- Yes No NA Genset has battery charger: NOT PRESENT
- Yes No NA Genset has coolant heater: CUMMINS E204747 240/480V 6420W 1PH
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: 9 HOURS ON ENGINE
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: OPEN UNIT
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES