



Customer: Central States Diesel Generators STK#4093
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 15186
 Test Date 5-23-23

Engine Make/ Model: CUMMINS QSB7-G5 NR3
 Engine Spec/ Serial: 73627732
 Unit Make/ Model: CUMMINS DSGAC-1344838
 Unit Spec/ Serial: A140622109 Spec.L

Voltage: 120/208
 Amperage: 416
 Kilowatts: 150
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	312.9	313.2	313.4	313.6	313.9	314
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	208	208	208	208	208	208
PH1-PH3	208	207	208	208	208	208
PH2-PH3	208	208	208	208	208	208
Amperage PH1	416	416	417	417	416	0
PH2	416	416	415	416	416	0
PH3	415	416	416	416	416	0
KILOWATTS	150	150	150	150	150	0
Oil Pressure	44	43	43	43	43	44
Oil Temperature						
Coolant Temperature	181°F	181°F	181°F	181°F	181°F	180°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13.8	13.8	13.8	13.8	13.8	13.8
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	57°F	57°F	58°F	58°F	59°F	60°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

5-23-23

CSDG # 4093

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -35F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Good Condition
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: (2) CUMMINS (12VDC ea.)
- Yes No NA Battery install date if applicable: 4/2020
- Yes No NA Genset has battery charger: SENS NRG22-10-RC
- Yes No NA Genset has coolant heater: 120VAC/1500WATT
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: Good
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES