



Customer: Central States Diesel Generators
Address: 2001 S Prairie Ave
City/ State/ Zip Waukesha, WI 53189
Contact:
Phone:

R#: 18829
Test Date 6/4/2025
unit # 4705

Engine Make/ Model: CUMMINS QSL9-G7
Engine Spec/ Serial: 74671938
Unit Make/ Model: Cummins DQDAA
Unit Spec/ Serial: G200791229

Voltage: 480
Amperage: 310
Kilowatts: 250
Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	1-1/2 Hr.	2 Hours	2-1/2 Hrs.	3 Hours	3-1/2 Hrs.	4 Hours	Cool Down
Eng Hours	43.3	43.5	43.7	44	44.2							44.3
Hertz/Cycles	60	60	60	60	60							
Voltage PH1	480	480	480	480	480							480
PH2	480	480	480	480	480							480
PH3	480	480	480	480	480							480
Amperage PH1	310	310	310	310	310							
PH2	311	311	311	311	311							
PH3	310	311	311	311	311							
Kilowatts	250	250	250	250	250							
Oil Pressure	66	62	61	61	61							67
Oil Temperature												
Coolant Temperature	181°F	185°F	185°F	185°F	185°F							176°F
Man Vac./Press. L/B												
Man Vac./Press. R/B												
L/B Exhaust Temp												
R/B Exhaust Temp												
Exhaust Temperature												
DC Voltage	28	28	28	28	28							28
Natural Gas Pressure												
Diesel Fuel Level												
Room Temperature												
Ambient Temperature	61°F	61°F	61°F	61°F	61°F							61°F

Technician Signature: Juan Cardenas

Customer Signature: _____



6/4/2025

CSDG #4705

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -45
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☒ Yes ☐ No ☐ NA Batteries and QTY:2- 4DS
- ☒ Yes ☐ No ☐ NA Battery install date if applicable:8/2022
- ☒ Yes ☐ No ☐ NA Genset has battery charger: YES
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:YES
- ☒ Yes ☐ No ☐ NA Check engine oil level: Yes
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 44.3 hours 6/4/2025
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks: Good
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation: Good
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: