



GENERAC



Customer: CSDG
 Address: _____
 City/ State/ Zip _____
 Contact: _____
 Phone: _____

R#: 18668
 Test Date 5/13/2025
 unit #4714

Engine Make/ Model: caterpillar 3306B-DI
 Engine Spec/ Serial: 2AJ00591
 Unit Make/ Model: caterpillar SR4
 Unit Spec/ Serial: 9Y0423

Voltage: 208
 Amperage: 692
 Kilowatts: 248
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	1-1/2 Hr.	2 Hours	2-1/2 Hrs.	3 Hours	3-1/2 Hrs.	4 Hours	Cool Down
Eng Hours	1102	1102	1102	1102	1103							1103
Hertz/Cycles	60	59	59	59	59							60
Voltage PH1	211	211	211	211	211							
PH2	211	211	211	211	211							
PH3	210	210	210	210	210							
Amperage PH1	691	691	691	691	691							
PH2	692	692	692	692	692							
PH3	692	692	692	692	692							
Kilowatts	253	253	253	253	253							
Oil Pressure	86	62	58	56	56							63
Oil Temperature												
Coolant Temperature	183°F	186°F	188°F	198°F	198°F							169°F
Man Vac./Press. L/B												
Man Vac./Press. R/B												
L/B Exhaust Temp												
R/B Exhaust Temp												
Exhaust Temperature												
DC Voltage	25	25	25	25	25							25
Natural Gas Pressure												
Diesel Fuel Level												
Room Temperature												
Ambient Temperature	52°F	52°F	52°F	52°F	52°F							52°F

Cable Length: _____ Cable/ Leg: _____ Connection Point: _____

Technician Signature: _____

Customer Signature: _____



6/12/25

CSDG #4714

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -30
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 2, 4D (Core)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 2/21
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level: Good
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 12/6/22, 1101HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☐ Yes ☐ No ☒ NA Check rain cap for proper operation: (Open Skid)
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable: 10 lead
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: