



Load Bank Test Report

Engine Make/ Model: Cummins QSL9-G2 NR3
 Engine Spec/ Serial: 46852384
 Unit Make/ Model: Cummins DSHAB
 Unit Spec/ Serial: BO80154131

Voltage: 480
 Amperage: 211
 Kilowatts: 175
 Power Factor: 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	549.3	549.4	549.6	549.8	550	550.3	550.4
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1-N	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1-N	0	213	213	213	213	213	0
PH2	0	214	214	214	214	214	0
PH3	0	213	213	213	213	213	0
Kilowatts	0	177	177	177	177	177	0
Oil Pressure	55	52	52	52	52	52	56
Coolant Temperature	156	191°F	191°F	191°F	191°F	191°F	180°F
DC Voltage	14.1	14.1	14.1	14.1	14.1	14.1	14.1
Ambient Temperature	83	83°F	83°F	83°F	83°F	83°F	83°F

Technician Signature Juan Cardenas

Test Date 6/30/2025



6/30/2025

CSDG #4755

Generator Check list

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -50
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☒ Yes ☐ No ☐ NA Batteries and QTY: 1 - 4D (core)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable: 8/22
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 6/30/25, 550HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks: Good
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation: Good
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic engine