



Customer: CEES USED EQUIPMENT
Address: _____
City/ State/ Zip: _____
Contact: _____
Phone: _____

KEEPING THE LIGHTS ON SINCE 1960

R#: 91149
Test Date 8/27/2025

Engine Make/ Model: mitsubishi S12HPTA
Engine Spec/ Serial: 30119
Unit Make/ Model: GENERAC 99A07444-S
Unit Spec/ Serial: 2052454

Voltage: 480
Amperage: 1505
Kilowatts: 1000
Power Factor 1

Eng Hours	541.35	541.5	542.15	542.21	542.35							
Hertz/Cycles	60	60	60	60	60							
Voltage PH1	480	480	480	480	480							
PH2	480	480	480	480	480							
PH3	480	480	480	480	480							
Amperage PH1	1168	1168	1168	1168	1168							
PH2	1143	1143	1143	1143	1143							
PH3	1072	1072	1072	1072	1072							
Kilowatts												
Oil Pressure	104	104	96	96	96							
Oil Temperature												
Coolant Temperature	143°F	163°F	170°F	174°F	174°F							
Man Vac./Press. L/B												
Man Vac./Press. R/B												
L/B Exhaust Temp												
R/B Exhaust Temp												
Exhaust Temperature												
DC Voltage	28.7	28.7	28.7	28.7	28.7							
Natural Gas Pressure												
Diesel Fuel Level												
Room Temperature												
Ambient Temperature												

Cable Length: _____

Cable/ Leg: _____

Connection Point: _____

Technician Signature: Juan Cardenas

Customer Signature: _____



8/27/2025

CSDG #4818

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: - 38
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: Good
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: Good
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good
- ☐ Yes ☒ No ☐ NA Batteries and QTY: 0
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☐ Yes ☒ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level: Good
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date and HRS: 8/27/25, 541.35HRS
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks: Good
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation: Good
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: