



## Load Bank Test Report

**Engine Make/ Model:** CUMMINS QSL9-G7 NR3  
**Engine Spec/ Serial:** 74186119  
**Unit Make/ Model:** DQDAB  
**Unit Spec/ Serial:** H170235929

**Voltage:** 480  
**Amperage:** 330  
**Kilowatts:** 275  
**Power Factor** 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
<b>Eng Hours</b>	<b>255.8</b>	255.9	256.1	256.3	256.5	256.7	256.9
<b>Hertz/Cycles</b>	<b>60</b>	60	60	60	60	60	60
<b>Voltage PH1</b>	<b>480</b>	484	484	485	483	484	480
<b>PH2</b>	<b>480</b>	485	484	485	484	483	480
<b>PH3</b>	<b>480</b>	484	485	485	484	484	480
<b>Amperage PH1</b>	<b>0</b>	334	334	335	334	334	0
<b>PH2</b>	<b>0</b>	335	335	335	335	335	0
<b>PH3</b>	<b>0</b>	335	334	335	335	335	0
<b>Kilowatts</b>	<b>0</b>	275	275	275	275	275	0
<b>Oil Pressure</b>	<b>81</b>	78	72	72	72	73	75
<b>Coolant Temperature</b>	<b>67</b>	85°F	175°F	180°F	180°F	180°F	175°F
<b>DC Voltage</b>	<b>27.1</b>	27.2	27.2	27.2	27.3	27.3	27.1
<b>Ambient Temperature</b>	<b>67</b>	67°F	67°F	67°F	67°F	67°F	67°F

Technician Signature DYLAN GOTTSCHALK

Test Date 4/24/2026



**4/24/2026**

**CSDG #5022**

### **Generator Check list**

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: -35
- Yes  No  NA Visual inspection of radiator:
- Yes  No  NA Visual inspection of radiator hoses:
- Yes  No  NA Check condition of coolant hoses:
- Yes  No  NA Check condition of fuel hoses:
- Yes  No  NA Check condition of engine belts:
- Yes  No  NA Batteries and QTY: 2 Group 4D (CORE)
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger:
- Yes  No  NA Genset has coolant heater:
- Yes  No  NA Check engine oil level:
- Yes  No  NA Engine oil filters last changed date and HRS 256
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable:
- Yes  No  NA Generator end has PMG permanent magnet generator:
- Yes  No  NA Mechanical Engine: