



Load Bank Test Report

Engine Make/ Model: GM 5.7
Engine Spec/ Serial: 57L0010553
Unit Make/ Model: 60REZGB
Unit Spec/ Serial: 33HPGMFN0003

Voltage: 240
Amperage: 250
Kilowatts: 60
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	0.3	0.4	0.6	0.8	1	1.2	1.3
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	240	240	240	240	240	240	240
PH2	240	240	240	240	240	240	240
PH3	208	240	240	240	240	240	240
Amperage PH1	0	251	250	250	251	251	0
PH2	0	251	251	250	250	250	0
PH3	0	250	251	250	251	251	0
Kilowatts	0	60	60	60	60	60	0
Oil Pressure	58	55	51	48	48	48	49
Coolant Temperature	60	115°F	186°F	186°F	186°F	186°F	175°F
DC Voltage	13	13	13	13	13	13	13
Ambient Temperature	56	56°F	56°F	56°F	56°F	56°F	56°F

Technician Signature Dylan Gottschalk

Test Date 10/2/2026



10/1/2026

CSDG #5057

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -30
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:1 (CORE)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable:10/1/26
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 10/1/26
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☐ Yes ☒ No ☐ NA Generator end is 12 lead reconnectable: Single phase non reconnectable
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Mechanical Engine: