



Load Bank Test Report

Engine Make/ Model: Cummins QSX15-G9 NR2
 Engine Spec/ Serial: 79303990
 Unit Make/ Model: DFEH
 Unit Spec/ Serial: D080174953

Voltage: 480
 Amperage: 481
 Kilowatts: 400
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	412.5	412.5	412.7	412.9	413.1	413.3	413.5
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	480
PH2	480	480	480	480	480	480	480
PH3	480	480	480	480	480	480	480
Amperage PH1	0	481	481	482	482	481	0
PH2	0	481	482	481	482	482	0
PH3	0	481	482	482	481	481	0
Kilowatts	0	400	400	400	400	400	0
Oil Pressure	48	43	40	40	40	40	39
Coolant Temperature	65	135°F	172°F	172°F	172°F	171°F	165°F
DC Voltage	26	26	26	26	26	26	26
Ambient Temperature	60	60°F	60°F	60°F	60°F	60°F	60°F

Technician Signature Dylan Gottschalk

Test Date 9/21/2026



9/21/2026

CSDG #5162

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -40
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☒ Yes ☐ No ☐ NA Batteries and QTY:2 4D (GOOD)
- ☒ Yes ☐ No ☐ NA Battery install date if applicable:2/19/25
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 2/19/25 300hrs
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: