



Load Bank Test Report

Engine Make/ Model: Generac 4.5L
Engine Spec/ Serial: 3013772915
Unit Make/ Model: SG050NA
Unit Spec/ Serial: I2201413898

Voltage: 240
Amperage: 120
Kilowatts: 50
Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	707.8	707.9	708.1	708.3	708.5	708.7	708.8
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	240	240	240	240	240	240	240
PH2	120	120	120	120	120	120	120
PH3	120	120	120	120	120	120	120
Amperage PH1	0	0	0	0	0	0	0
PH2	0	121	122	121	121	120	0
PH3	0	120	121	121	120	120	0
Kilowatts	0	50	50	50	50	50	50
Oil Pressure	54	48	44	44	42	42	41
Coolant Temperature	65	140°F	189°F	189°F	190°F	190°F	187°F
DC Voltage	13	13	13	13	13	13	13
Ambient Temperature	48	48°F	48°F	48°F	48°F	48°F	48°F

Technician Signature Dylan Gottschalk

Test Date 10/21/2026



10/21/2026

CSDG #5191

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: -35
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator:
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses:
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses:
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses:
- ☒ Yes ☐ No ☐ NA Check condition of engine belts:
- ☐ Yes ☐ No ☒ NA Batteries and QTY:NONE
- ☐ Yes ☐ No ☒ NA Battery install date if applicable:
- ☒ Yes ☐ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater:
- ☒ Yes ☐ No ☐ NA Check engine oil level:
- ☒ Yes ☐ No ☐ NA Engine oil filters last changed date 707.7 6/30/25
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks:
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation:
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable:
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator:
- ☒ Yes ☐ No ☐ NA Electronic Engine: