

LOAD BANK TEST REPORT

Site: **CSDG HQ**

Ambient Temp: 32 Deg F

Control Panel Model: EMCP II+

Hours After: 381

15 MIN Min. Record Intervals

Customer Acceptance:

Title: Technician

Great Lakes Industrial Diesel

3-15-21

CSDG: 2858

Generator Check list

Inspection Description

- ☒ Yes ☐ No ☐ NA Check coolant level and record freeze protection: Full good to -34 deg. F.
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator: No visible issues or performance issues
- ☒ Yes ☐ No ☐ NA Visual inspection of radiator hoses: No visible issues
- ☒ Yes ☐ No ☐ NA Check condition of coolant hoses: No visible issues
- ☒ Yes ☐ No ☐ NA Check condition of fuel hoses: No visible issues
- ☒ Yes ☐ No ☐ NA Check condition of engine belts: Good working condition
- ☐ Yes ☒ No ☐ NA Batteries and QTY:
- ☐ Yes ☒ No ☐ NA Battery install date if applicable:
- ☐ Yes ☒ No ☐ NA Genset has battery charger:
- ☒ Yes ☐ No ☐ NA Genset has coolant heater: 120VAC coolant heater under oil pan
- ☒ Yes ☐ No ☐ NA Check engine oil level: Oil level full
- ☐ Yes ☐ No ☒ NA Engine oil filters last changed date and HRS:
- ☒ Yes ☐ No ☐ NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- ☒ Yes ☐ No ☐ NA Check rain cap for proper operation: No issues covered with foil tape and bucket
- ☒ Yes ☐ No ☐ NA Generator end is 12 lead reconnectable: 12 lead wired 277/480
- ☒ Yes ☐ No ☐ NA Generator end has PMG permanent magnet generator: Unit has a PMG