



Customer: Central States Diesel Generators STK#2905
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 10989
 Test Date 7-15-21

Engine Make/ Model: FIAT F4GE9685A
 Engine Spec/ Serial: J600-0713138
 Unit Make/ Model: Generac 11780670100
 Unit Spec/ Serial: 2105631

Voltage: 120/208
 Amperage: 278
 Kilowatts: 100
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	146.2	146.5	146.7	147	147.2	147.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	208	209	209	208	208	208
PH1 to N	208	208	209	208	209	208
PH2 to N	208	208	208	208	209	208
Amperage PH1	277	278	277	276	277	0
PH2	276	277	277	276	277	0
PH3	276	276	277	277	276	0
Kilowatts	100	100	100	100	100	0
Oil Pressure	62	58	56	56	56	58
Oil Temperature						
Coolant Temperature	180°F	187°F	188°F	187°F	187°F	183°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.3	14.3	14.3	14.3	14.3	14.3
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	74°F	74°F	74°F	73°F	73°F	73°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

7-15-21

CSDG # 2905

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -30F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Quantity (1) Group 31 RC195
- Yes No NA Battery install date if applicable: 9/8/2015
- Yes No NA Genset has battery charger: Generac Blade Type 12VDC panel mounted
- Yes No NA Genset has coolant heater: 120VAC/1500Watt Tank Heater
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Labeled
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: OK
- Yes No NA Generator end is 12 lead reconnectable: OK
- Yes No NA Generator end has PMG permanent magnet generator: New 7-15-21