



Customer: Central States Diesel Generators STK#2923
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 11082
 Test Date 5-6-21

Engine Make/ Model: Cummins NTA855-G3
 Engine Spec/ Serial: 11579079
 Unit Make/ Model: Cummins 350DFCC 36927E
 Unit Spec/ Serial: B900301195

Voltage: 277/480
 Amperage: 421
 Kilowatts: 350
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	514.5	514.7	515	515.2	515.5	515.6
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	482	482	483	482	483	483
PH1 to N	483	483	484	483	483	483
PH2 to N	482	483	483	482	483	483
Amperage PH1	0	418	419	417	418	0
PH2	0	419	417	418	419	0
PH3	0	418	417	419	418	0
Kilowatts	0	350	350	350	350	0
Oil Pressure	50	47	45	45	45	46
Oil Temperature						
Coolant Temperature	170°F	175°F	175°F	175°F	175°F	173°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage						
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	47°F	47°F	47°F	47°F	47°F	47°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

5-6-21

CSDG # 2923

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -35F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Quantity (2) Group 8D-XHD
- Yes No NA Battery install date if applicable: 12/2018
- Yes No NA Genset has battery charger: 120VAC input 3Amp output
- Yes No NA Genset has coolant heater: 120V/3000W Tank Type
- Yes No NA Check engine oil level: Oil level is full/Appearance Okay
- Yes No NA Engine oil filters last changed date and HRS: 11-7-19 490.3 Hours
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: Okay
- Yes No NA Generator end is 12 lead reconnectable: OK
- Yes No NA Generator end has PMG permanent magnet generator: Yes