



Customer: Central States Diesel Generators STK#2967
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 11190
 Test Date 5-17-21

Engine Make/ Model: Detroit Series 60 6063HV35
 Engine Spec/ Serial: 06R0968072
 Unit Make/ Model: Kohler 250REOZDD
 Unit Spec/ Serial: 2142984

Voltage: 277/480
 Amperage: 319
 Kilowatts: 265
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	3678	3678.3	3678.5	3678.8	3679	3679.1
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	476	477	476	476	476	476
PH1 to N	477	476	476	476	477	477
PH2 to N	476	476	475	476	476	476
Amperage PH1	0	321	320	321	321	0
PH2	0	322	321	321	321	0
PH3	0	321	322	322	322	0
Kilowatts	0	265	265	265	265	0
Oil Pressure	52	44	42	42	42	44
Oil Temperature						
Coolant Temperature	180°F	190°F	190°F	190°F	190°F	183°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.7	27.7	27.8	27.7	27.7	27.8
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	54°F	54°F	54°F	55°F	55°F	55°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

5-17-21

CSDG # 2967

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -30F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Quantity (2) Group 65
- Yes No NA Battery install date if applicable: Not Dated
- Yes No NA Genset has battery charger: No
- Yes No NA Genset has coolant heater: 240V 2500W
- Yes No NA Check engine oil level: Oil level is full/Appearance Good
- Yes No NA Engine oil filters last changed date and HRS: Not Dated
- Yes No NA Inspect exhaust system for cracks / leaks: Tested without silencer.
- Yes No NA Check rain cap for proper operation: Not Present
- Yes No NA Generator end is 12 lead reconnectable: Yes
- Yes No NA Generator end has PMG permanent magnet generator: No