



Customer: Central States Diesel Generators STK# 3056
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 11638
 Test Date 1-13-22

Engine Make/ Model: John Deere 4039F004
 Engine Spec/ Serial: CD4039D408841
 Unit Make/ Model: Kohler 20ROZJ
 Unit Spec/ Serial: Spec. PA-189036 S/N. 0675739

Voltage: 277/480
 Amperage: 30
 Kilowatts: 25
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	4609.1	4609.3	4609.6	4609.8	4610.1	4610.2
Hertz/Cycles	60.2	60.2	60.2	60.2	60.2	62.3
Voltage PH1 to PH2	488	488	488	489	489	488
PH2 to PH3	487	487	487	488	488	487
PH1 to PH3	488	489	489	489	488	488
Amperage PH1	29	29	28	28	29	0
PH2	28	28	29	29	29	0
PH3	28	29	29	29	28	0
Kilowatts	25	25	25	25	25	0
Oil Pressure	75	75	75	74	74	76
Oil Temperature						
Coolant Temperature	160°F	162°F	162°F	162°F	162°F	160°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.2	14.2	14.2	14.2	14.2	14.2j
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	37°F	37°F	37°F	36°F	36°F	36°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

1-13-22

CSDG # 3056

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze@ -35F
- Yes No NA Visual inspection of radiator: Okay
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Okay
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Not Present
- Yes No NA Battery install date if applicable:
- Yes No NA Genset has battery charger: No
- Yes No NA Genset has coolant heater: QTY. (1) 120VAC 1500W
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Dated
- Yes No NA Inspect exhaust system for cracks / leaks: Okay
- Yes No NA Check rain cap for proper operation: Open Unit
- Yes No NA Generator end is 12 lead reconnectable:
- Yes No NA Generator end has PMG permanent magnet generator: No