



Customer: Central States Diesel Generators STK# 3152
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 12110
 Test Date 12-2-21

Engine Make/ Model: Cummins LTA10-G1
 Engine Spec/ Serial: 43300343
 Unit Make/ Model: Cummins DFAC-5695095
 Unit Spec/ Serial: Spec. M S/N K040714444

Voltage: 120/208
 Amperage: 694
 Kilowatts: 250
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	540.2	540.4	540.7	540.9	541.2	541.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	209	209	209	208	209	209
PH2 to PH3	208	208	208	208	208	208
PH1 to PH3	208	208	208	208	208	208
Amperage PH1	694	694	693	693	693	0
PH2	693	693	694	694	693	0
PH3	694	694	694	693	694	0
Kilowatts	250	250	250	250	250	0
Oil Pressure	39	39	38	38	38	40
Oil Temperature						
Coolant Temperature	190°F	190°F	190°F	189°F	190°F	185°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28.5	28.5	28.5	28.5	28.5	28.5
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	50°F	50°F	50°F	51°F	51°F	51°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

12-2-21

CSDG # 3152

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -35F
- Yes No NA Visual inspection of radiator: Okay
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Okay
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Qty.2 DYC8D's
- Yes No NA Battery install date if applicable: 9/01
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater: QTY. (1) 240/480 1PH 4990W Tank Type
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: NOT DATED
- Yes No NA Inspect exhaust system for cracks / leaks: Okay
- Yes No NA Check rain cap for proper operation: Okay
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: NO