



Customer: Central States Diesel Generators STK# 3158
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 12182
 Test Date 11-29-21

Engine Make/ Model: Generac 4.3L
 Engine Spec/ Serial: NO TAG
 Unit Make/ Model: Generac 2774530100
 Unit Spec/ Serial: 2070065

Voltage: 120/240 1PH
 Amperage: 167
 Kilowatts: 40 TEST@30 L.P.G.
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	151.4	151.6	151.9	152.1	152.4	152.5
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	242	243	243	243	242	242
PH1 to N	122	122	121	122	121	122
PH2 to N	122	122	121	122	123	123
Amperage PH1	124	123	123	124	124	0
PH2	125	124	124	125	124	0
PH3	0	0	0	0	0	0
Kilowatts	30	30	30	30	30	0
Oil Pressure	27	27	27	26	26	29
Oil Temperature						
Coolant Temperature	194°F	194°F	194°F	194°F	194°F	190°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13.3	13.3	13.3	13.3	13.3	13.3
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	37°F	37°F	37°F	37°F	38°F	38°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

11-29-21

CSDG # 3158

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -35F
- Yes No NA Visual inspection of radiator: Okay
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Okay
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: Qty.1 AUTOCRAFT 27F-3
- Yes No NA Battery install date if applicable: NOT MARKED
- Yes No NA Genset has battery charger: D3490 120VAC/12VDC
- Yes No NA Genset has coolant heater: QTY. (1) 120V 1000W Tank Type
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: NOT DATED
- Yes No NA Inspect exhaust system for cracks / leaks: Okay
- Yes No NA Check rain cap for proper operation: Okay
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: NO