



Customer: Central States Diesel Generators STK# 3219  
 Address: 2001 S Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 262-955-7655

R#: 12226  
 Test Date 11-18-21

Engine Make/ Model: Cummins NTA-855-G2  
 Engine Spec/ Serial: 11516758  
 Unit Make/ Model: Kohler 300ROZ274  
 Unit Spec/ Serial: 241909

Voltage: 277/480  
 Amperage: 361  
 Kilowatts: 300  
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	581.1	581.3	581.6	581.8	582.1	582.2
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	477	476	477	477	476	477
PH2 to PH3	476	477	477	477	476	476
PH1 to PH3	476	477	477	477	476	475
Amperage PH1	365	366	364	364	365	0
PH2	364	365	363	365	366	0
PH3	366	365	365	365	364	0
Kilowatts	300	300	300	300	300	0
Oil Pressure	58	56	55	55	55	57
Oil Temperature						
Coolant Temperature	175°F	177°F	177°F	178°F	177°F	175°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.4	27.4	27.4	27.4	27.4	27.4
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	29°F	29°F	29°F	28°F	28°F	28°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

11-18-21

CSDG # 3219

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good -20F
- Yes  No  NA Visual inspection of radiator: Fan is reverse flow
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: Okay
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: Good Condition
- Yes  No  NA Batteries and QTY:
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charge:
- Yes  No  NA Genset has coolant heater: QTY. (1) 240VAC 1500W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: Not Dated
- Yes  No  NA Inspect exhaust system for cracks / leaks: Okay
- Yes  No  NA Check rain cap for proper operation: Open Unit
- Yes  No  NA Generator end is 12 lead reconnectable: YES
- Yes  No  NA Generator end has PMG permanent magnet generator: NO