



Customer: Central States Diesel Generators STK# 3225
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 12282
 Test Date 11-29-21

Engine Make/ Model: Ford WSG1068
 Engine Spec/ Serial: 06TS58021
 Unit Make/ Model: Cummins GGHG-5765655
 Unit Spec/ Serial: Spec E S/N G060946707

Voltage: 120/208
 Amperage: 236
 Kilowatts: 85 (Test@55 L.P.)
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	169.6	169.8	170.1	170.3	170.6	170.7
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	211	211	211	212	212	211
PH2 to PH3	211	211	212	211	212	211
PH1 to PH3	212	212	211	211	212	212
Amperage PH1	150	151	151	150	150	0
PH2	151	151	150	150	151	0
PH3	150	150	151	151	150	0
Kilowatts	55	55	55	55	55	0
Oil Pressure	73	71	71	71	71	72
Oil Temperature						
Coolant Temperature	193°F	194°F	194°F	194°F	194°F	185°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	15	15	15	15	15	15
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	31°F	31°F	31°F	32°F	32°F	32°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

11-29-21

CSDG # 3225

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: **Level Good -30F**
- Yes No NA Visual inspection of radiator: **Okay**
- Yes No NA Visual inspection of radiator hoses: **No visible issues**
- Yes No NA Check condition of coolant hoses: **Okay**
- Yes No NA Check condition of fuel hoses: **No visible issues**
- Yes No NA Check condition of engine belts: **Good Condition**
- Yes No NA Batteries and QTY: **Qty.1 24M& Marine**
- Yes No NA Battery install date if applicable: **4/13**
- Yes No NA Genset has battery charger: **NRG22-10-RC**
- Yes No NA Genset has coolant heater: **QTY. (1) 120V 1500W Tank Type**
- Yes No NA Check engine oil level: **Oil level is full**
- Yes No NA Engine oil filters last changed date and HRS: **10-19-15 116.3 Hrs.**
- Yes No NA Inspect exhaust system for cracks / leaks: **Okay**
- Yes No NA Check rain cap for proper operation: **Okay**
- Yes No NA Generator end is 12 lead reconnectable: **YES**
- Yes No NA Generator end has PMG permanent magnet generator: **NO**