



Customer: Central States Diesel Generators STK#3231
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 12460
 Test Date 3-28-22

Engine Make/ Model: GM 5.7L
 Engine Spec/ Serial: NO TAG
 Unit Make/ Model: Generac 4926200100
 Unit Spec/ Serial: Spec. SG0060-K365.7N18EBSYC S/N - 2081693

Voltage: 277/480
 Amperage: 72
 Kilowatts: 60
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	95.2	95.5	95.7	96	96.2	96.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	482	482	481	481	482	482
PH2	481	481	482	482	482	481
PH3	482	482	482	481	482	482
Amperage PH1	72	71	72	72	72	0
PH2	72	72	71	72	71	0
PH3	71	72	72	71	72	0
Kilowatts	60	60	60	60	60	0
Oil Pressure	52	51	50	50	50	52
Oil Temperature						
Coolant Temperature	188°F	188°F	189°F	189°F	189°F	185°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13.7	13.7	13.7	13.7	13.7	13.7
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	26°F	26°F	26°F	26°F	27°F	27°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

3-28-22

CSDG # 3231

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze @ -40 Deg. F
- Yes No NA Visual inspection of radiator: No visible issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: No Visible issues
- Yes No NA Batteries and QTY: Qty. (1) 27-700/120RC
- Yes No NA Battery install date if applicable: Not Marked
- Yes No NA Genset has battery charger: Generac 0D3490 12VDC/120VAC
- Yes No NA Genset has coolant heater: HotStart 084918G 120V/1500W
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes No NA Check rain cap for proper operation: Okay
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES