



Customer: Central States Diesel Generators STK#3260  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 13150  
 Test Date 4-11-22

Engine Make/ Model: Cummins KTTA19G2  
 Engine Spec/ Serial: 37128550  
 Unit Make/ Model: Cummins 500DFFB 36004E  
 Unit Spec/ Serial: L890285038

Voltage: 277/480  
 Amperage: 601  
 Kilowatts: 500  
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	501.5	501.7	502	502.2	502.5	502.6
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	484	484	485	484	485	484
PH2	486	485	485	486	486	486
PH3	484	485	485	485	484	485
Amperage PH1	596	595	596	596	595	0
PH2	595	596	594	595	596	0
PH3	597	595	596	595	596	0
Kilowatts	500	499	500	500	500	0
Oil Pressure	50	48	48	48	48	50
Oil Temperature						
Coolant Temperature	180°F	180°F	180°F	180°F	180°F	179°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28.4	28.4	28.4	28.4	28.4	28.4
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	49°F	49°F	49°F	49°F	50°F	50°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

4-11-22

CSDG # 3260

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good Freeze @ -35 Deg. F
- Yes  No  NA Visual inspection of radiator: No visible issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: No visible issues
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: No Visible issues
- Yes  No  NA Batteries and QTY: Qty. Not Present
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger: 120VAC input/24VDC 10A Output
- Yes  No  NA Genset has coolant heater: 240V/4000W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: 11-5-20 (Hrs. not marked)
- Yes  No  NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes  No  NA Check rain cap for proper operation: Open Unit
- Yes  No  NA Generator end is 12 lead reconnectable: Yes
- Yes  No  NA Generator end has PMG permanent magnet generator: Yes