



Customer: Central States Diesel Generators STK#3506
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 12751
 Test Date 2-4-22

Engine Make/ Model: GM 8.L
 Engine Spec/ Serial: 8.1L-08376
 Unit Make/ Model: Kohler 100RZG
 Unit Spec/ Serial: 2004398

Voltage: 120/208
 Amperage: 277
 Kilowatts: 100 (TEST@78)
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	546.2	546.4	546.7	546.9	547.2	547.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	207	207	207	207	208	207
PH2 to PH3	208	208	209	208	208	208
PH1 to PH3	207	209	207	207	207	207
Amperage PH1	215	216	215	217	215	0
PH2	216	1216	216	216	216	0
PH3	217	215	216	216	217	0
Kilowatts	78	78	78	78	78	0
Oil Pressure	55	55	55	55	55	57
Oil Temperature						
Coolant Temperature	170°F	170°F	170°F	170°F	170°F	165°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13.8	13.8	13.8	13.8	13.8	13.8
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	21°F	21°F	21°F	21°F	20°F	20°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

2-4-22

CSDG # 3506

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze@ -30F
- Yes No NA Visual inspection of radiator: No visible issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: No Visible issues
- Yes No NA Batteries and QTY: Qty. (1) 12V EXIDE AGM FP-AGM34
- Yes No NA Battery install date if applicable: NOT MARKED
- Yes No NA Genset has battery charger: KOHLER GM28341120VAC input 12VDC/6A output
- Yes No NA Genset has coolant heater: QTY. (1) 120VAC/1500 Watt
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: NOT MARKED
- Yes No NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes No NA Check rain cap for proper operation: Exhaust Outlet is Screened
- Yes No NA Generator end is 12 lead reconnectable: YES