



Customer: Central States Diesel Generators STK#3520
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 12968
 Test Date 3-18-22

Engine Make/ Model: John Deere 6076TF010
 Engine Spec/ Serial: RG6076T178385
 Unit Make/ Model: Kohler 125ROZJ71
 Unit Spec/ Serial: Spec. 189708-71 S/N- 293299

Voltage: 277/480
 Amperage: 151
 Kilowatts: 125
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	526.8	527	527.3	527.5	527.8	527.9
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	476	476	477	477	476	476
PH2	476	477	477	476	476	476
PH3	476	476	477	476	476	476
Amperage PH1	151	152	152	151	151	0
PH2	151	152	151	152	151	0
PH3	152	152	151	151	152	0
Kilowatts	125	125	125	125	125	0
Oil Pressure	50	50	49	48	48	49
Oil Temperature						
Coolant Temperature	185°F	185°F	186°F	185°F	185°F	182°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.2	14.2	14.2	14.2	14.2	14.2
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	38°F	38°F	38°F	37°F	37°F	37°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

3-18-22

CSDG # 3520

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze @ -35 Deg. F
- Yes No NA Visual inspection of radiator: No visible issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: No Visible issues
- Yes No NA Batteries and QTY: Qty. 2 FVP31AXXHD
- Yes No NA Battery install date if applicable: Not Marked
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater: HotStart TPS101GT8-000 120V 1000W
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: 8-17-20 480Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes No NA Check rain cap for proper operation: Okay
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES