



Customer: Central States Diesel Generators STK#3522  
 Address: 2001 S Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 262-955-7655

R#: 12823  
 Test Date 2-16-22

Engine Make/ Model: GM 5.7L  
 Engine Spec/ Serial: No Tag  
 Unit Make/ Model: Generac 95A03338-S  
 Unit Spec/ Serial: 2021908

Voltage: 120/208  
 Amperage: 125  
 Kilowatts: 45 (Test@41)  
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	410.5	410.7	411	411.2	411.5	411.6
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	206	207	207	207	206	206
PH2 to PH3	207	208	207	207	207	208
PH1 to PH3	207	206	206	207	206	207
Amperage PH1	114	115	114	114	115	0
PH2	115	114	114	115	115	0
PH3	115	114	114	115	115	0
Kilowatts	41	41	41	41	41	0
Oil Pressure	50	48	48	48	48	48
Oil Temperature						
Coolant Temperature	170°F	170°F	170°F	170°F	170°F	160°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.5	14.5	14.5	14.5	14.5	14.5
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	46°F	46°F	46°F	46°F	47°F	47°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

2-16-22

CSDG # 3522

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good Freeze@ -50F
- Yes  No  NA Visual inspection of radiator: No visible issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: Okay
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: Fair Condition
- Yes  No  NA Batteries and QTY: Not Present
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger: Generac P/N 62059 12V/2A
- Yes  No  NA Genset has coolant heater: 120VAC/1000W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: Not Marked
- Yes  No  NA Inspect exhaust system for cracks / leaks: Okay
- Yes  No  NA Check rain cap for proper operation: Qty. 2
- Yes  No  NA Generator end is 12 lead reconnectable: YES
- Yes  No  NA Generator end has PMG permanent magnet generator: YES