



Customer: Central States Diesel Generators STK#3550  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 13079  
 Test Date 3-28-22

Engine Make/ Model: GM 8.1L  
 Engine Spec/ Serial: 7270  
 Unit Make/ Model: Kohler 80RZG  
 Unit Spec/ Serial: Spec. GM22407-GA1 S/N - 0760503

Voltage: 120/240 1PH  
 Amperage: 333  
 Kilowatts: 80  
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	959.3	959.5	959.8	960	960.3	960.4
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1 to PH2	239	239	240	240	239	239
PH1 to N	119	119	118	118	119	119
PH2 to N	119	119	119	119	118	119
Amperage PH1	334	334	333	334	334	0
PH2	332	334	333	334	334	0
PH3	0	0	0	0	0	0
Kilowatts	80	80	80	80	80	0
Oil Pressure	53	52	52	52	52	55
Oil Temperature						
Coolant Temperature	175°F	176°F	176°F	175°F	176°F	173°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13.9	13.9	13.9	13.9	13.9	13.9
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	32°F	32°F	32°F	33°F	33°F	33°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

3-28-22

CSDG # 3550

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good Freeze @ -35 Deg. F
- Yes  No  NA Visual inspection of radiator: No visible issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: No visible issues
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: No Visible issues
- Yes  No  NA Batteries and QTY: Not Present
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger: GM11849 Tender 12VDC/120VAC
- Yes  No  NA Genset has coolant heater: HotStart 084918G 120V/1500W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: 943.2 HRS. No Date
- Yes  No  NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes  No  NA Check rain cap for proper operation: Okay
- Yes  No  NA Generator end is 12 lead reconnectable: No
- Yes  No  NA Generator end has PMG permanent magnet generator: YES