



Customer: Central States Diesel Generators STK#3555
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 13082
 Test Date 4-5-22

Engine Make/ Model: Volvo Penta TAD741GE
 Engine Spec/ Serial: Spec. 868885 S/N -071174594
 Unit Make/ Model: Kohler 200REOVZ-QS
 Unit Spec/ Serial: Spec.- GM24710-GA1 S/N - 0780192

Voltage: 277/480
 Amperage: 247
 Kilowatts: 205
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	236.2	236.4	236.7	236.9	237.2	237.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	479	479	480	480	480	480
PH2	480	479	480	480	480	480
PH3	480	479	479	478	479	479
Amperage PH1	247	246	245	246	247	0
PH2	248	246	248	247	248	0
PH3	248	248	247	247	247	0
Kilowatts	206	204	205	205	205	0
Oil Pressure	77	75	75	75	75	77
Oil Temperature						
Coolant Temperature	170°F	170°F	170°F	170°F	170°F	168°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28	28	28	28	28	28
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	43°F	43°F	43°F	43°F	44°F	44°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

4-5-22

CSDG # 3555

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze @ -35 Deg. F
- Yes No NA Visual inspection of radiator: No visible issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: No Visible issues
- Yes No NA Batteries and QTY: Qty. (2) Type MP31
- Yes No NA Battery install date if applicable: 10/2016
- Yes No NA Genset has battery charger: Kohler D-292865 120/240V 1PH 28VDC
- Yes No NA Genset has coolant heater: HotStart GM20135 240V/2500W
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: 6-27-16 No Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes No NA Check rain cap for proper operation: Open Unit
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES