



Customer: Central States Diesel Generators STK#3574
Address: 2001 S. Prairie Ave.
City/ State/ Zip Waukesha, WI 53189
Contact: Patrick Paden
Phone: 847.997.8090

R#: 13152
Test Date 4-21-22

Engine Make/ Model: John Deere 6068HF485
Engine Spec/ Serial: PE6068L211435
Unit Make/ Model: Magnum Power Products MMG235
Unit Spec/ Serial: 1206448

Voltage: 120/208
Amperage: 566
Kilowatts: 204
Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	12866.6	12866.8	12867.1	12867.3	12867.6	12867.7
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	210	210	210	211	210	210
PH2	211	211	211	210	210	211
PH3	210	210	210	211	210	210
Amperage PH1	562	561	562	562	562	0
PH2	561	562	561	561	562	0
PH3	562	562	561	562	561	0
Kilowatts	204	204	204	205	204	0
Oil Pressure	46	45	44	44	44	47
Oil Temperature						
Coolant Temperature	187°F	188°F	188°F	188°F	188°F	185°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.6	14.6	14.6	14.6	14.6	14.6
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	63°F	63°F	63°F	64°F	64°F	64°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

4-21-22

CSDG # 3574

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good Freeze @ -30Deg. F
- Yes No NA Visual inspection of radiator: No visible issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: No visible issues
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: No Visible issues
- Yes No NA Batteries and QTY: Qty (1) Duralast 34-DLG
- Yes No NA Battery install date if applicable: 11/21
- Yes No NA Genset has battery charger:
- Yes No NA Genset has coolant heater:
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: No visible issues
- Yes No NA Check rain cap for proper operation: Okay
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES