



Customer: Central States Diesel Generators STK#3618
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 15365
 Test Date 6-22-23

Engine Make/ Model: CUMMINS NT-335-GS
 Engine Spec/ Serial: 10488056
 Unit Make/ Model: CUMMINS 500FDC5036AA W
 Unit Spec/ Serial: DA-92434-12/10-1

Voltage: 277/480
 Amperage: 241
 Kilowatts: 200
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	188.6	188.8	189.1	189.3	189.6	189.7
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	482	482	482	481	481	482
PH1-PH3	481	481	481	481	481	481
PH2-PH3	481	481	480	481	480	481
Amperage PH1	241	242	242	242	241	0
PH2	241	242	241	241	242	0
PH3	241	241	241	242	242	0
KILOWATTS	200	200	200	200	200	0
Oil Pressure	77	75	75	75	75	78
Oil Temperature						
Coolant Temperature	189°F	190°F	190°F	190°F	191°F	180°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	25	25	25	25	25	25
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	85°F	85°F	85°F	85°F	86°F	84°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

6-23-23

CSDG # 3618

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -35F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Good Condition
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: NOT PRESENT
- Yes No NA Battery install date if applicable: NOT PRESENT
- Yes No NA Genset has battery charger: NOT PRESENT
- Yes No NA Genset has coolant heater: 120V/2500W
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: OPEN UNIT
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: SHUNT