



Customer: Central States Diesel Generators STK#3081
 Address: 2001 S Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 262-955-7655

R#: 11762
 Test Date 10-14-21

Engine Make/ Model: Cummins QSK60-G6
 Engine Spec/ Serial: 33172165
 Unit Make/ Model: Cummins DQKAB-6430197
 Unit Spec/ Serial: Spec. A S/N B080159865

Voltage: 277/480
 Amperage: 2405
 Kilowatts: 2000
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	781	781	781	781	782	782
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	479	479	479	480	479	480
PH1 to N	479	479	479	479	480	480
PH2 to N	480	480	480	480	480	480
Amperage PH1	2406	2405	2407	2404	2406	0
PH2	2405	2406	2404	2406	2406	0
PH3	2407	2405	2405	2407	2406	0
Kilowatts	2003	2001	2002	2004	2003	0
Oil Pressure	64	63	63	62	62	68
Oil Temperature	205°F	207°F	206°F	207°F	207°F	190°F
Coolant Temperature	181°F	182°F	181°F	181°F	182°F	175°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.7	27.7	27.7	27.7	27.7	27.7
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	63°F	63°F	63°F	64°F	64°F	64°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

10-14-21

CSDG # 3081

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -40F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Okay
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: (QTY-4 C8DXH)
- Yes No NA Battery install date if applicable: 1-21
- Yes No NA Genset has battery charger: NRG22-10-RC
- Yes No NA Genset has coolant heater: Qty.2 - 240/480V
- Yes No NA Check engine oil level: Oil level is full/Appearance Good
- Yes No NA Engine oil filters last changed date and HRS: 10-7-21 782Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: Okay
- Yes No NA Check rain cap for proper operation: Tested with open exhaust
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES