



Customer: Central States Diesel Generators STK#3825  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 14702  
 Test Date 7-7-23

Engine Make/ Model: FORD LSG875I-6005-A  
 Engine Spec/ Serial: No Tag  
 Unit Make/ Model: OLYMPIAN G75F1  
 Unit Spec/ Serial: E2319G/001

Voltage: 277/480  
 Amperage: 84  
 Kilowatts: 70 (Test@60KW)  
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	653.4	653.7	653.9	654.2	654.4	654.5
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	484	484	485	485	484	484
PH1-PH3	483	484	484	483	484	484
PH2-PH3	483	483	483	484	484	483
Amperage PH1	71	71	72	72	71	0
PH2	70	71	71	71	70	0
PH3	71	72	72	71	71	0
KILOWATTS	60	60	60	60	60	0
Oil Pressure	65	63	63	62	62	64
Oil Temperature						
Coolant Temperature	188°F	188°F	189°F	189°F	189°F	184°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	13	13	13	13	13	13
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	76°F	76°F	76°F	77°F	77°F	77°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

7-7-23

CSDG #3825

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good -30F
- Yes  No  NA Visual inspection of radiator: No visible issues or performance issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: Good Condition
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: FAIR Condition
- Yes  No  NA Batteries and QTY:
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger: 120VAC/12VDC/10A
- Yes  No  NA Genset has coolant heater: 120VAC/1500W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: 1-25-21
- Yes  No  NA Inspect exhaust system for cracks / leaks: Exhaust flex is cracked
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable: YES
- Yes  No  NA Generator end has PMG permanent magnet generator: AREP