



## Load Bank Test Report

**Engine Make/ Model:** Ford 6.8L  
**Engine Spec/ Serial:** 8.1L-22866  
**Unit Make/ Model:** Kohler 125REZG  
**Unit Spec/ Serial:** 2318273

**Voltage:** 208  
**Amperage:** 244  
**Kilowatts:** 125  
**Power Factor:** 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
<b>Eng Hours</b>	343	343.1	343.3	343.5	343.8	344	344.1
<b>Hertz/Cycles</b>	60	60	60	60	60	60	60
<b>Voltage PH1</b>	210	210	210	210	209	209	210
<b>PH2</b>	210	210	210	210	210	210	210
<b>PH3</b>	210	210	210	210	210	210	210
<b>Amperage PH1</b>	0	189	189	189	189	189	0
<b>PH2</b>	0	190	190	190	190	190	0
<b>PH3</b>	0	191	191	191	191	191	0
<b>Kilowatts</b>	0	69	69	69	69	69	0
<b>Oil Pressure</b>	50	42	39	38	38	39	42
<b>Coolant Temperature</b>	153	190°F	196°F	198°F	198°F	197°F	176°F
<b>DC Voltage</b>	13.4	13.7	13.7	13.8	13.8	13.9	13.9
<b>Ambient Temperature</b>	32	32°F	32°F	32°F	32°F	32°F	32°F

Technician Signature Jack Standley Jr

Test Date 12/9/2022



**12/09/2022**

**CSDG #3840**

### **Generator Check list**

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection : -22F
- Yes  No  NA Visual inspection of radiator: Clean, no leaks
- Yes  No  NA Visual inspection of radiator hoses: Good
- Yes  No  NA Check condition of coolant hoses: Good
- Yes  No  NA Check condition of fuel hoses: Good
- Yes  No  NA Check condition of engine belts: Good
- Yes  No  NA Batteries and QTY: Grp 24, Qty 1
- Yes  No  NA Battery install date if applicable: 12/01/2020
- Yes  No  NA Genset has battery charger: Yes
- Yes  No  NA Genset has coolant heater: 120V, 1800W
- Yes  No  NA Check engine oil level: Good
- Yes  No  NA Engine oil filters last changed date and HRS: No date on filters, oil clean
- Yes  No  NA Inspect exhaust system for cracks / leaks: Good
- Yes  No  NA Check rain cap for proper operation: Good
- Yes  No  NA Generator end is 12 lead reconnectable : Yes
- Yes  No  NA Generator end has PMG permanent magnet generator: Yes
- Yes  No  NA Electronic Engine: Yes