



Customer: Central States Diesel Generators STK#3930
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: TBA
 Test Date 12-6-22

Engine Make/ Model: John Deere 6068TF275
 Engine Spec/ Serial: PE4045L229113
 Unit Make/ Model: Wacker Neuson G120
 Unit Spec/ Serial: 20164885

Voltage: 277/480 Multi-Select
 Amperage: 114
 Kilowatts: 95
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	16133.1	16133.3	16133.6	16133.8	16134.1	16134.2
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1	478	478	479	478	479	478
PH2	479	478	478	478	479	478
PH3	478	479	479	478	478	478
Amperage PH1	116	115	116	116	116	0
PH2	117	115	116	116	116	0
PH3	116	117	117	116	116	0
Kilowatts	96	96	96	96	96	0
Oil Pressure	55	55	54	53	53	54
Oil Temperature						
Coolant Temperature	190°F	192°F	192°F	192°F	192°F	188°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14	14	14	14	14	14
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	35°F	35°F	35°F	35°F	35°F	34°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

12-6-22

CSDG # 3930

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: **Level Good -35F**
- Yes No NA Visual inspection of radiator: **No visible issues or performance issues**
- Yes No NA Visual inspection of radiator hoses: **No visible issues**
- Yes No NA Check condition of coolant hoses: **No visible issues**
- Yes No NA Check condition of fuel hoses: **No visible issues**
- Yes No NA Check condition of engine belts: **Good Condition**
- Yes No NA Batteries and QTY: **Group 31P NAPA 7237**
- Yes No NA Battery install date if applicable: **9/21**
- Yes No NA Genset has battery charger: **Not Present**
- Yes No NA Genset has coolant heater: **Not Present**
- Yes No NA Check engine oil level: **Oil level is full**
- Yes No NA Engine oil filters last changed date and HRS: **Not Dated**
- Yes No NA Inspect exhaust system for cracks / leaks: **No issues with exhaust system**
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable: **3 Pos Sw.**
- Yes No NA Generator end has PMG permanent magnet generator: