



Load Bank Test Report

Engine Make/ Model: Isuzu GSZXL03.0RXB
 Engine Spec/ Serial: 4JJ1-201998
 Unit Make/ Model: Multiquip DCA-70SSIU4F
 Unit Spec/ Serial: 7353474

Voltage: 480
 Amperage: 72
 Kilowatts: 60
 Power Factor 1

	Warm Up	Start	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	9659	9659.1	9659.3	9659.6	9659.8	9660.1	9660.2
Hertz/Cycles	60	60	60	60	60	60	60
Voltage PH1	480	480	480	480	480	480	483
PH2	480	480	480	480	480	480	483
PH3	480	480	480	480	480	480	483
Amperage PH1	0	68	68	68	68	68	0
PH2	0	70	70	70	70	70	0
PH3	0	68	68	68	68	68	0
Kilowatts	0	57	57	57	57	57	0
Oil Pressure	70	50	42	42	42	42	50
Coolant Temperature	100	180°F	180°F	180°F	180°F	180°F	180°F
DC Voltage	14	14	14	14	14	14	14
Ambient Temperature	74	74°F	74°F	74°F	74°F	74°F	74°F

Technician Signature Jonathan Mueller

Test Date 7/12/2024



7/11/24

CSDG #3959

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: -25
- Yes No NA Visual inspection of radiator: Good
- Yes No NA Visual inspection of radiator hoses: Good
- Yes No NA Check condition of coolant hoses: Good
- Yes No NA Check condition of fuel hoses: Good
- Yes No NA Check condition of engine belts: Good
- Yes No NA Batteries and QTY: 1, SuperStart 31-5J (Battery starts unit)
- Yes No NA Battery install date if applicable: Jan2022
- Yes No NA Genset has battery charger: Morey MC-3EN-002
- Yes No NA Genset has coolant heater: HotStart TPS101GT10-000, 1000W, 120V
- Yes No NA Check engine oil level: Good
- Yes No NA Engine oil filters last changed date and HRS: 7/12/2024, 9660HRS
- Yes No NA Inspect exhaust system for cracks / leaks: Good
- Yes No NA Check rain cap for proper operation: Good
- Yes No NA Generator end is 12 lead reconnectable: Selector switch
- Yes No NA Generator end has PMG permanent magnet generator:
- Yes No NA Electronic Engine: