



Customer: Central States Diesel Generators STK#3964  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 14784  
 Test Date 3-6-23

Engine Make/ Model: FORD LSG875I-6005-A  
 Engine Spec/ Serial: 15139-1-04-98  
 Unit Make/ Model: CUMMINS ONAN GGHB-3381175  
 Unit Spec/ Serial: K990020547

Voltage: 277/480  
 Amperage: 78  
 Kilowatts: 65  
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	642.2	642.5	642.7	643	643.2	643.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	485	484	484	484	484	485
Voltage PH1-N	484	484	484	484	484	484
Voltage PH2-N	484	485	484	484	484	484
Amperage PH1	77	77	78	78	77	0
PH2	78	77	76	77	77	0
PH3	77	77	78	76	78	0
Kilowatts	65	65	65	65	65	0
Oil Pressure	80	80	77	77	77	78
Oil Temperature						
Coolant Temperature	195°F	195°F	195°F	195°F	195°F	185°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14	14	14	14	14	14
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	36°F	36°F	36°F	35°F	35°F	35°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

3-9-23

CSDG # 3964

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good -35F
- Yes  No  NA Visual inspection of radiator: No visible issues or performance issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: No visible issues
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: Good Condition
- Yes  No  NA Batteries and QTY:
- Yes  No  NA Battery install date if applicable:
- Yes  No  NA Genset has battery charger:
- Yes  No  NA Genset has coolant heater: 120VAC/1500Watt
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: Not Dated
- Yes  No  NA Inspect exhaust system for cracks / leaks:
- Yes  No  NA Check rain cap for proper operation:
- Yes  No  NA Generator end is 12 lead reconnectable: Yes
- Yes  No  NA Generator end has PMG permanent magnet generator: Yes

