



Customer: Central States Diesel Generators STK#3967  
 Address: 2001 S. Prairie Ave.  
 City/ State/ Zip Waukesha, WI 53189  
 Contact: Patrick Paden  
 Phone: 847.997.8090

R#: 14805  
 Test Date 3-31-23

Engine Make/ Model: ISUZU 4JJ1  
 Engine Spec/ Serial: 146570  
 Unit Make/ Model: MULTIQUIP DCA-70SSIU4F  
 Unit Spec/ Serial: 7352835

Voltage: 139/240 (3 Pos. Sw.)  
 Amperage: 149  
 Kilowatts: 62  
 Power Factor 0.8

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	6871	6871	6871	6871	6871	6871
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	243	243	242	243	243	243
Voltage PH1-N	242	242	242	242	242	242
Voltage PH2-N	243	243	242	242	243	243
Amperage PH1	148	147	148	148	148	0
PH2	148	147	147	147	148	0
PH3	147	148	148	148	148	0
Kilowatts	62	62	62	62	62	0
Oil Pressure	35	35	35	34	34	34
Oil Temperature						
Coolant Temperature	185°F	186°F	187°F	187°F	187°F	185°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	14.9	14.9	14.9	14.9	14.9	14.9
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	53°F	53°F	53°F	54°F	54°F	54°F

Technician Signature: \_\_\_\_\_

Customer Signature: \_\_\_\_\_

## Charles Equipment

3-31-23

CSDG # 3967

### Generator Check list

#### Inspection Description

- Yes  No  NA Check coolant level and record freeze protection: Level Good -30F
- Yes  No  NA Visual inspection of radiator: No visible issues or performance issues
- Yes  No  NA Visual inspection of radiator hoses: No visible issues
- Yes  No  NA Check condition of coolant hoses: No visible issues
- Yes  No  NA Check condition of fuel hoses: No visible issues
- Yes  No  NA Check condition of engine belts: Good Condition
- Yes  No  NA Batteries and QTY: (1) Magnapower 1131PMF
- Yes  No  NA Battery install date if applicable: Not Marked
- Yes  No  NA Genset has battery charger: SENS LC12-500-2
- Yes  No  NA Genset has coolant heater: Qty. (1) 120V/1000W
- Yes  No  NA Check engine oil level: Oil level is full
- Yes  No  NA Engine oil filters last changed date and HRS: Not Dated
- Yes  No  NA Inspect exhaust system for cracks / leaks: None
- Yes  No  NA Check rain cap for proper operation: Good
- Yes  No  NA Generator end is 12 lead reconnectable: 3 Position Switch
- Yes  No  NA Generator end has PMG permanent magnet generator: Yes