



Customer: Central States Diesel Generators STK#4058
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 15017
 Test Date 6-19-23

Engine Make/ Model: CUMMIN QSB6.7G6
 Engine Spec/ Serial: 34110931
 Unit Make/ Model: DOOSAN G240WCU-3A-T4I
 Unit Spec/ Serial: 44376UGWE51

Voltage: 277/480
 Amperage: 229
 Kilowatts: 190
 Power Factor 1

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	7583	7583.3	7583.5	7583.8	7584	7584.1
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	481	481	481	481	481	481
PH1-PH3	480	480	480	480	480	480
PH2-PH3	480	480	481	481	480	480
Amperage PH1	230	230	231	230	230	0
PH2	229	230	230	231	231	0
PH3	230	231	231	230	230	0
KILOWATTS	190	190	190	190	190	0
Oil Pressure	40	40	40	40	40	45
Oil Temperature						
Coolant Temperature	200°F	200°F	200°F	200°F	200°F	180°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	28	28	28	28	28	28
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	82°F	82°F	82°F	83°F	83°F	83°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

6-19-23

CSDG # 4058

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -40F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Good Condition
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: (2) CAT 115-2422
- Yes No NA Battery install date if applicable: 9/2020
- Yes No NA Genset has battery charger: NRG22-10-HC
- Yes No NA Genset has coolant heater: 120V 1000W Emesionn type
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: 9-15-22 7582 Hrs.
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation: O.K.
- Yes No NA Generator end is 12 lead reconnectable: 3 Pos. Sw.
- Yes No NA Generator end has PMG permanent magnet generator: YES