



Customer: Central States Diesel Generators STK#4084
 Address: 2001 S. Prairie Ave.
 City/ State/ Zip Waukesha, WI 53189
 Contact: Patrick Paden
 Phone: 847.997.8090

R#: 15187
 Test Date 5-23-23

Engine Make/ Model: CUMMINS QSK23-G7 NR2
 Engine Spec/ Serial: 323933
 Unit Make/ Model: CUMMINS 800DQCC-A034N301
 Unit Spec/ Serial: A120296337 Spec.A

Voltage: 277/480
 Amperage: 962
 Kilowatts: 800
 Power Factor 1.0

	5 Min.	15 Min.	30 Min.	45 Min.	1 Hour	Cool Down
Eng Hours	9602.2	9602.5	9602.7	9603	9603.2	9603.3
Hertz/Cycles	60	60	60	60	60	60
Voltage PH1-PH2	482	482	481	481	482	482
PH1-PH3	481	481	481	482	481	481
PH2-PH3	481	481	481	482	481	481
Amperage PH1	960	960	961	961	960	0
PH2	961	961	961	962	962	0
PH3	960	960	959	960	960	0
KILOWATTS	800	800	800	800	800	0
Oil Pressure	57	55	55	55	55	58
Oil Temperature						
Coolant Temperature	182°F	183°F	183°F	183°F	183°F	178°F
Man Vac./Press. L/B						
Man Vac./Press. R/B						
L/B Exhaust Temp						
R/B Exhaust Temp						
Exhaust Temperature						
DC Voltage	27.2	27.2	27.2	27.2	27.2	27.2
Natural Gas Pressure						
Diesel Fuel Level						
Room Temperature						
Ambient Temperature	80°F	80°F	80°F	81°F	81°F	82°F

Technician Signature: _____

Customer Signature: _____

Charles Equipment

5-23-23

CSDG # 4084

Generator Check list

Inspection Description

- Yes No NA Check coolant level and record freeze protection: Level Good -30F
- Yes No NA Visual inspection of radiator: No visible issues or performance issues
- Yes No NA Visual inspection of radiator hoses: No visible issues
- Yes No NA Check condition of coolant hoses: Good Condition
- Yes No NA Check condition of fuel hoses: No visible issues
- Yes No NA Check condition of engine belts: Good Condition
- Yes No NA Batteries and QTY: (4) INTERSTATE 8D-MHD's
- Yes No NA Battery install date if applicable: 3/2014
- Yes No NA Genset has battery charger: SENS NRG22-10-RC
- Yes No NA Genset has coolant heater: 240/480VAC/6420WATT/1PH
- Yes No NA Check engine oil level: Oil level is full
- Yes No NA Engine oil filters last changed date and HRS: Not Marked
- Yes No NA Inspect exhaust system for cracks / leaks: No issues with exhaust system
- Yes No NA Check rain cap for proper operation:
- Yes No NA Generator end is 12 lead reconnectable: YES
- Yes No NA Generator end has PMG permanent magnet generator: YES